




Road
Commission
of Kalamazoo
County

Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



RCKC CONNECT

RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at:

www.kalamazooountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of May 6, 2019**. For further information call 269-381-3171 or visit RCKC website www.kalamazooountyroads.com.

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a the work zone**. Remember, these projects signify progress in improving our infrastructure!”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road: **Ravine Road – 12th Street to US-131**
Current Status: Concrete work anticipated for 5/3 and paving on 5/6, 5/7, dependent on weather
Detour: **Road closed to through traffic - follow posted detour.**
Project Information: This project includes pulverizing and paving from 12th Street to F Avenue
Start Date: April 8, 2019
End Date: May 10, 2019

Charleston Township

Road: **38th Street – M-96 to 5200' north of M-96**
Current Status: Milling butt joints and paving possible during the week of 5/6.
Detour: **Temporary lane closures, expect delays.**
Project Information: Completing road reconstruction project that was began in 2018. Paving top course of asphalt, tying in driveway approaches, and placing gravel shoulders.
Start Date: May 6, 2019
End Date: Late May

Climax Township

Road: **ON Avenue – 42nd Street to Climax Village Limits**
Current Status: Paving completed 4/24. Shoulder gravel to be scheduled.
Detour: **Traffic to be maintained during project. Temporary flagging operations may be necessary.**
Project Information: Milling and asphalt paving.
Start Date: April 19, 2019
End Date: Mid-May

Road: **36th Street – over Dorrance Creek (2018 Construction)**
Current Status: Concrete surface coating, weather permitting.
Detour: **Shoulder closures will be utilized to complete the work**
Project Information: Bridge Replacement - 2018
Start Date: April 15, 2019
End Date: May 10, 2019

Comstock Township

Road: ML Avenue – 35th Street to 36th Street
Current Status: Road has been pulverized. Plan to pave late May.
Detour: Road closed to thru traffic. Local traffic proceed with caution.
Project Information: Reconstructing road by adding gravel, pulverizing and repaving.
Start Date: April 22, 2019
End Date: Late May 2019

Cooper Township

Road: Tahoe Avenue – Mountain Ridge Street to North Peak Street
Current Status: Milling possible week of 5/13
Detour: Traffic to be maintained during project. Temporary flagging operations may be necessary.
Project Information: Milling, asphalt paving, and chip seal.
Start Date: Week of 4/22
End Date: Mid-June

Road: 24th Street – FG Avenue to 2,640' north of FG Avenue (Cooper / Richland Townships)
Current Status: Paving complete. Shoulder gravel to be scheduled.
Detour: Traffic to be maintained during project. Temporary flagging operations may be necessary.
Project Information: Milling, asphalt paving, and chip seal.
Start Date: April 19, 2019
End Date: Mid-June

Oshtemo Township

Road: KL Avenue – 11th Street to Drake Road
Current Status: Contractor to begin work May 6th, weather permitting
Detour: Road Closed to Thru Traffic. Detour is W. Michigan to 11th Street.
Project Information: Complete project from 2018 - road widening, shoulders, and road resurfacing
Start Date: May 6, 2019
End Date: Early June

Road: **Drake Road Trail (North Section) – Green Meadow Road to M-43**
Current Status: Contractor is grading for trail placement between Green Meadow Road and Stonebrooke Avenue. Concrete work to begin the week of May 6th.
Detour: **None. Single lane closures.**
Project Information: Non-motorized construction on the west side of Drake Road. Sidewalk ramp improvements on the east side of Drake Road from Arboretum Road to the north and pedestrian signal improvements throughout.
Start Date: April 25, 2019
End Date: mid-August 2019

Pavilion Township

Road: **East Long Lake Drive – R Avenue to 25th Street**
Current Status: Contractor to start drainage improvements week of May 13th
Detour: **Traffic to be maintained during the project. Shoulder closures and temporary flagging operations may be necessary at times**
Project Information: Road resurfacing - milling to 4 inch depth and overlay
Start Date: Week of April 29th
End Date: 3 weeks from actual start date

Richland Township

Road: **24th Street – FG Avenue to 2,640' north of G Avenue (Cooper / Richland Townships)**
Current Status: Paving complete. Shoulder gravel to be scheduled.
Detour: **Traffic to be maintained during project. Temporary flagging operations may be necessary.**
Project Information: Milling, asphalt paving, and chip seal.
Start Date: April 19, 2019
End Date: Mid-June

Road: **DE Avenue – 34th Street to 35th Street**
Current Status: Milling possible late week of 5/6
Detour: **Traffic to be maintained during project. Temporary flagging operations may be necessary.**
Project Information: Milling, asphalt paving, and chip seal.
Start Date: Week of 4/22/19
End Date: Mid-June

Ross Township

Road: 42nd Street – 4,000' north of M-89 to C Avenue
Current Status: Possibly begin placing gravel and pulverizing week of 5/6.
Detour: **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: 44th Street – Augusta Drive to 528' north of Augusta Drive, 44th Street – EF Avenue to 2,955' north of EF Avenue
Current Status: Possibly begin placing gravel 5/3 and pulverizing 5/4. Weather pending.
Detour: **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: 44th Street – C Avenue to Baseline Road, Baseline Road – 44th Street to 1,920' east of 44th Street
Current Status: Possibly begin placing gravel and pulverizing week of 5/6.
Detour: **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: 45th Street – B Avenue to Baseline Road
Current Status: Possibly begin placing gravel and pulverizing week of 5/6.
Detour: **Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: Baseline Road – 39th Street to 42nd Street
Current Status: Possibly begin placing gravel and pulverizing week of 5/6.
Detour: Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: EF Avenue – 42nd Street to 44th Street
Current Status: Possibly begin placing gravel 5/3 and pulverizing 5/4. Weather pending.
Detour: Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Road: FG Avenue – 39th Street to Village of Augusta Westerly Limits
Current Status: Gravel placed. Pulverizing possible 5/3.
Detour: Through traffic discouraged; please seek alternate route. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: Late June

Schoolcraft Township

Road: Oakland Drive – U Avenue to City Limits
Current Status: Milling occurring on 4/26 with paving on 5/3

Detour: Traffic to be maintained during project. Temporary flagging operations may be necessary.

Project Information: This project includes milling and asphalt paving
Start Date: April 26, 2019
End Date: May 6, 2019

Texas Township

Road: Tillman Drive – Riedell Drive to Stadium Drive, Riedell Drive – Coronet Drive to Farallon Drive, Deerfield Trail – 283' West of Coronet Drive to Riedell Drive, Farallon Drive – Callaway Drive to Riedell Drive, Coronet Drive – Callaway Drive to Riedell Drive, Callaway Drive – Coronet Drive to 1st Street, Embassy Street – O Avenue to Deerfield Trail, Duval Circle – 853' West of Embassy Street to Embassy Street, Martell Court – Embassy Street to 500' East of Embassy Street

Current Status: Milling occurring on 4/22-4/25 with paving on 5/3 and continuing into the week of 5/6

Detour: Traffic to be maintained during project. Temporary flagging operations may be necessary.

Project Information: This project includes milling and asphalt paving
Start Date: April 23, 2019
End Date: May 2, 2019

Road: North Eagle Lake Drive - 600' West of East Eagle Lake Drive to East Eagle Lake Drive

Current Status: Road Closed

Detour: No Detour

Project Information: Temporary Emergency for Lake Water Flooding of Road
Start Date: March 25, 2019
End Date: TBD

Wakeshma Township

Road: 39th Street – V Avenue to U Avenue (2 year project)

Current Status: Pulverizing complete. Plan to pave late May

Detour: Road closed to thru traffic. Local traffic proceed with caution.

Project Information: Reconstructing road by adding gravel, pulverizing and repaving.
Start Date: April 16, 2019

End Date: Late May 2019

County Wide Projects

Road: Crack filling various roads in Kalamazoo County
Current Status: Crack filling starting the week of 4/22/19, weather pending. Starting in Comstock and working counterclockwise through county.
Detour: Traffic to be maintained during project. Temporary flagging operations may be necessary.

Project Information:
Information: Crack filling
Start Date: Week of 4/22/19
End Date: August 1, 2019

Road: Hot Mix Asphalt Wedging on various roads in Kalamazoo County
Current Status: Wedging to begin the week of 4/22/19 starting in Comstock township and working counterclockwise through the county.
Detour: Traffic to be maintained during project. Temporary flagging operations may be necessary.

Project Information:
Information: HMA wedging
Start Date: April 23, 2019
End Date: Mid-June

Road: Pavement Marking on various roads in Kalamazoo County
Current Status: Work to begin 5/6
Detour: Expect delays in work zones.

Project Information:
Information: Pavement Marking
Start Date: May 6, 2019
End Date: Late October

###